



Project Update: January 29, 2026

Prairie View Water Tank (Tank 4)

Progress Update for this Week:

- Corrections to the walkway are complete.

Upcoming Work Schedule:

- Finish the parking/turnaround area.
- Conduct a project punch list walkthrough.

Project Summary:

- The current 600+ thousand-gallon steel water tank is being replaced by a concrete, 1.5-million-gallon tank to provide potable water to the city system for many years to come.

Completion Dates:

- *Final Completion date:* December 31, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
SEH Inc.
Chad Katzenberger (Senior Engineer)
 - ckatzenberger@sehinc.com
 - 218.855.1720
- Primary Contractor
Quinn Construction
Derek Suhr
 - derek@quinnconstruction.org
 - 605.381.1646



City Construction Project Update
City of Box Elder

West Sunnydale Rd / Northern Lights Blvd East Improvement Project

Progress Update for this Week:

- Streetlight installation is underway, should be completed by the end of the week.

Upcoming Work Schedule:

- Turn lane work begins in 3 to 4 weeks, weather permitting.

Project Summary:

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

Completion Dates:

- *Final Completion date:* June 12, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408
- Primary Contractor
RCS Construction:
 - Brock DeBaere
brock@rcsconst.com
605.342.3787



1416 Sewer - Phase 1

Progress Update for this Week:

- H&W has installed sewer main to the last manhole on the main line.
- Manhole 17 (the last manhole in the main line) is being installed this week.

Upcoming Work:

- Testing, jetting and camera inspecting the remaining sewer main.
- Coating of manhole 17.
- Tie-in's early in the week.
- Install manhole 20 and 20A
- Box Elder Road closure **Feb 10th to Feb 24th**
 - East of Harvest Time Baptist Church
 - West of Vermeer.
 - Vermeer and Harvest Time Baptist Church will have access to their lots.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.
 - **This project is likely to be completed mid-2026.**
 - **A time extension is under review.**

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



Bennett Road Bridge

Progress Update for this Week:

- Tying steel for bridge columns.

Upcoming Work Schedule:

- Stripping and grading for road.
- Placing road gravel.
- Tying steel for bridge columns

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@broszengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Sewer is installed in the casing under railroad and Hwy 14/16.
- Mainline is preparing for boring further south.

Schedule for Next Week:

- Mainline will continue boring south.
- Mainline will continue work in segment 6 on the south end of the project.

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Ellsworth Clean Water Project

Progress Update for this Week:

- Testing meter/booster building.

Schedule for Next Week:

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Spring 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com