



Project Update: May 21, 2026

West Sunnydale Rd / Northern Lights Blvd East Improvement Project

Progress Update for this Week:

- The turn lane is complete, and traffic control has been removed.

Upcoming Work Schedule:

- Seeding
- Administrative closeout procedures.

Project Summary:

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

Completion Dates:

- *Final Completion date:* June 12, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408
- Primary Contractor
RCS Construction:
 - Brock DeBaere
brock@rcsconst.com
605.342.3787



City Construction Project Update
City of Box Elder

1416 Sewer - Phase 1

Progress Update for this Week:

- Punchlist repairs/corrections
 - Touch up of Manhole coatings.
 - Finish grading.

Upcoming Work:

- Punchlist repairs/corrections.
 - Seeding and removal of erosion control

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* June 2026.
 - **A time extension has been approved.**

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



City Construction Project Update
City of Box Elder

Bennett Road Bridge

Progress Update for this Week:

- Limited progress due to weather.
- Placing forms for concrete bridge bent caps.

Upcoming Work Schedule:

- Concrete and steel work continues for the bridge over the next couple of weeks.

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@brozengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Grading
- Installing last of storm sewer culverts on east end of the project.
- Placing gravel on maintenance road. North end of the project.
- All water infrastructure is in place.

Schedule for Next Week:

- Grading
- Placing gravel
- Seeding

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Community Park – Parking Lot Paving

Progress Update for this Week:

- J&J Asphalt is grading the Community Park Parking area.

Upcoming Work Schedule:

- Grading should be completed early next week.
- Paving likely at the end of next week.

Project Summary:

- This project will improve the existing gravel parking lot to an asphalt surface with painted parking spots.

Completion Dates:

- *Substantial Completion date:* September 30, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
justin.davis@boxeldersd.gov
605.923.1404
- Primary Contractor
J&J Asphalt
Melissa Austin
melissa@jjasphaltcompany.com
605.341.6262



City Construction Project Update
City of Box Elder

Coyote Trail – Storm Water Drainage Improvement

Progress Update for this Week:

- Quality Driven Service has removed a section of road and placed the storm sewer inlet boxes and cross pipe.
- A gas main was not located during the planning process of the project and will need to be lowered before further storm sewer can be installed.

Upcoming Work Schedule:

- Finishing road work next week.
 - The road will be opened as soon as the concrete is placed and cured. Likely middle of next week.
- Starting storm sewer install to the west towards the Major Drainage Easement as soon as MDU can lower the gas main.
 - The gas main could be lowered as early as next Wednesday.

Project Summary:

- This project will improve the storm water drainage from Coyote Trail and will reduce the amount of storm water flow in the street to the north end of Coyote Trail.

Completion Dates:

- *Substantial Completion date:* June 26, 2026.
- *Final Completion Date:* July 10, 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
 - justin.davis@boxeldersd.gov
 - 605.923.1404
- Primary Contractor
Quality Driven Service
Chris Vaughn
 - chris@qualitydrivenservicesd.com
 - 605.415.2939