

Project Update: October 22, 2026

225th and Tower Road Sidewalk Project

Progress Update for this Week:

- Sidewalk ramp installation.
- Sidewalk installation.

Upcoming Work Schedule:

- Continue sidewalk installation.
- LANE CLOSURE
 - Tower Road and 225th intersection.
 - The right turn lane on Tower Road southbound will need to be closed to construct this portion of sidewalk and curb ramp.
 - A specific date is not yet defined.
 - Crews plan to work between the morning and afternoon school traffic.
 - Weekend work is a strong possibility to minimize traffic impact in the area.
 - More details to come.

Project Summary:

- This project will add new sections of sidewalk to connect existing portions of sidewalk along 225th Street and Tower Road. This project will be managed by the Department of Transportation (DOT).

Completion Dates:

- *Substantial Completion date:* November 20, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
SDDOT
Steve Palmer
- steve.palmer@state.sd.us
- 605.394.1636
- Project Engineer
KLJ Engineering
Peter Adair
- peter.adair@kljeng.com
- 605.872.5012
- Primary Contractor
Tru-Form Construction
Chris Garrigan
- chris.garrigan@truformconstruction.com
- 605.787.5187



City Construction Project Update
City of Box Elder

Tank 6 Liner Replacement

Progress Update for this Week:

- Tank drained. The tank was emptied into the system and not refilled.
- Old liner removed.
- Tank cleaned and prepped.
- New liner will be installed by end of the week.

Upcoming Work:

- Leak testing.
- Disinfecting.

Project Summary:

- This project replaces the old leaking PVC liner in the bottom of the water tank with a new liner.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Contractor
Great Plains Structures
 - Marcus Gravatt
605-881-8194
Marcus@greatplainsstructures.com
- Project Manager
City of Box Elder
 - Justin Davis
Assistant City Engineer
605-416-0719
justin.davis@boxeldersd.gov



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Mandrel testing the pipe crossing under railroad and Hwy 14/16.
 - These tests were successfully passed.

Upcoming Work:

- Fencing
 - Installing gates
 - Installing fence along “West Gate” portion of project.
- Grading
- Site cleanup

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Private Projects

These are privately funded and constructed projects with infrastructure intended for the City of Box Elder to accept and maintain.

Liberty Plaza Subdivision:

- No parking signs will soon be installed along the south side of Henry Potter Drive and Nighthawk Drive.
 - o Parking will be allowed in the designated parking lots and the north side of these streets.

“The View” at Northern Lights Subdivision:

- Placing geo grid and gravel base course.

Alpha Omega Subdivision:

- No updates this week.