

Project Update: July 16, 2026

Bennett Road Bridge

Progress Update for this Week:

- False work is being removed.
- Preparations for walls and sidewalk installation across the bridge.

Upcoming Work Schedule:

- Wall and sidewalk installation across the bridge.
- Complete road work.

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@broszengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Install manhole 5 and 6.
- Grading.

Upcoming Work:

- Segment 5 sewer main.
- Grading
- Seeding

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Parking Lot Paving – Community Park and Phelps Pond

Progress Update for this Week:

- No update this week.

Upcoming Work:

- Construct a small parking lot north of Phelps Pond from Patriot Drive.
 - A start date has not been confirmed.

Project Summary:

- This project will improve the existing gravel parking lot to an asphalt surface with painted parking spots.

Completion Dates:

- *Substantial Completion date:* September 30, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
justin.davis@boxeldersd.gov
605.923.1404
- Primary Contractor
J&J Asphalt
Melissa Austin
melissa@jjasphaltcompany.com
605.341.6262



City Construction Project Update
City of Box Elder

2026 Pavement Maintenance

Progress Update for this Week:

- The recent high temperature weather has prevented crack fill/sealing work from taking place.
 - Temperatures above 85°F degrade the sealant mix.

Upcoming Work Schedule:

- Routing and crack sealing in Creekside Estates subdivision.
 - This work will begin on Tuesday July 21st.
- Chip sealing to begin late July.

Project Summary:

- This project is an annually contracted road maintenance project. Various streets throughout the city will receive crack sealing, chip sealing, and other minor repairs.

Completion Dates:

- *Final Completion Date:* September 15, 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
 - justin.davis@boxeldersd.gov
 - 605.923.1404
- Primary Contractor
Simon
Jon Edwards
 - -jedwards1@simonteam.com
 - 605.639.5769



City Construction Project Update
City of Box Elder

Private Projects

These are privately funded and constructed projects with infrastructure intended for the City of Box Elder to accept and maintain.

Liberty Plaza Subdivision:

- Awaiting installation and inspection of gravel base course before paving can start.
 - o Paving of east half of Nighthawk Dr., Donald Smith Dr. and two parking lots.
 - o A parking lot will be paved in one of the lots on both Nighthawk Dr. and Yelner Dr. since those streets are not wide enough for on street parking.

“The View” at Northern Lights Subdivision:

- Utility installation continues.
 - o Water and sewer main installation.

Alpha Omega Subdivision:

- The next segment of Alpha Ave. passed a subgrade proof roll.
 - o Edge drain and gravel base course will be installed next week.