

## Project Update: April 25, 2024

### Prairie Road Reconstruction: Phase 1

#### **Project Summary:**

- Reconstruction of Prairie Road. This includes a new asphalt surface, sidewalk, and storm sewer for improved drainage. This will be the first of two phases. Phase I will extend from Pride Court to Swallow Drive.

#### **Updates:**

- Additional walkthrough will be conducted to ensure all punch list items have been addressed.

#### **Upcoming Schedule:**

- Reshaping of the drainage ditch at the east Falcon Drive intersection will be re-worked. These changes will shallow the grade of the ditch significantly and will incorporate a box inlet. This has been changed to be apart of Phase 2 of the project.

#### **Completion Dates:**

- *Substantial completion date:* 11/17. Road paved and usable.
- *Final Completion date:* Spring 2024. All construction tasks are complete including seeding and cleanup. A final walkthrough inspection will then be conducted by the city, a few corrections or repairs may be identified that the contractor will need to address.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Engineer:  
**Bob Kaufman** is the daily contact for site questions. He is the fastest link to address project concerns as he communicates with everyone on the construction team. Bob is available at [bob@toweydesigngroup.com](mailto:bob@toweydesigngroup.com) and **605.600.3758**.
- City of Box Elder:
  - Derek Wingfield (Public Information Officer, City of Box Elder), 605-786-2947, [derek.wingfield@boxelder.us](mailto:derek.wingfield@boxelder.us)
  - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105, [justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)

## **Prairie Road Reconstruction: Phase 2**

### **Project Summary:**

- Reconstruction of Prairie Road. This includes a new asphalt surface, sidewalk, and storm sewer for improved drainage. This will be the second of the two phases. Phase 2 will extend from Swallow Drive to 225<sup>th</sup> Street. Phase 2 consists of installing box culverts at the creek crossing to address known flooding issues in the area.

### **Updates:**

- **\*Please keep out of the worksite\***
  - Quinn Construction has observed children cutting through the worksite and crossing the creek.
  - A path from Quinton Lane to Swallow Drive is being created by the contractor to enable pedestrians to safely walk through.
  - Foxborough trail will remain open.
- Storm sewer installation is underway at Quinton Lane and progressing north.
- Watermain on Quinton Lane was re-routed behind the storm sewer inlet boxes.
- The box culverts have been set.



- Backfilling of the box culverts.

### **Upcoming Schedule:**

- Installing storm sewer to the box culverts from the south.
- Connecting storm sewer to the box culverts.
- Backfilling of the box culverts.
- Removing existing asphalt.

### **Completion Dates:**

- *Substantial completion date:* 9/27/2024. Road paved and usable.
- *Final Completion date:* 10/25/2024.

*Project Update*  
City of Box Elder

**Questions/Concerns:**

- If you have questions, please reach out to the project team.

**Project Contacts:**

- Public Information Officer  
City of Box Elder
  - Derek Wingfield, 605.786.2947  
[derek.wingfield@boxelder.us](mailto:derek.wingfield@boxelder.us)
- Project Manager  
City of Box Elder:
  - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)
- Contractor  
Quinn Construction
  - Derek Suhr (Quinn Construction), 605-787-6500,  
[derek@quinnconstruction.org](mailto:derek@quinnconstruction.org)

## **Sidewalk Improvement: Phase 2**

### **Project Summary:**

- This project is in addition to the sidewalk along Elsworth Road. Phase 2 will start just north of Cimarron Drive and go south to Hwy 14/16. There is an additional section that will be completed first along Tower Road that will connect Ballista Blvd to Pershing St sidewalks.

### **Updates:**

- The I-90 overpass section boulevard concrete has been poured.
  - Boulders placed in concrete.
  - Sidewalk poured.
- The contractor is working on the subgrade directly to the south of the overpass.

### **Schedule for next week:**

- Continuing earthwork to the south of I-90 overpass.
- The City will be reshaping portions of the ditch to enable sufficient drainage from the valley gutter, sidewalk drain pan, and down the ditch along Frontage Road.
- Erosion along Tower Road portion of the sidewalk will be addressed.

### **Completion Dates:**

- *Substantial completion date: 8/14/2024.*
- *Final Completion date: 8/30/2024.*

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Public Information Officer  
City of Box Elder
  - Derek Wingfield, 605.786.2947  
[derek.wingfield@boxelder.us](mailto:derek.wingfield@boxelder.us)
- Project Manager  
City of Box Elder:
  - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)
- Contractor  
Tru-Form Construction
  - Tim Birmeir (Contractor Super Intendent), 605.209.3883

## **Tower Road: Water Main Extension**

### **Project Summary:**

- This project includes the installation of approximately 2800 linear feet of 12-inch diameter PVC water main from north of Bull Run Road, along the east side of Tower Road, to the north side of 224<sup>th</sup> Street. The water main will be constructed in the public Right of Way.

### **Updates:**

- This new watermain is in service.
- The area has been hydro seeded.
- A final walkthrough was conducted to create a punch list for any remaining items needing to be addressed.

### **Schedule for next week:**

- Punch list items.

### **Completion Dates:**

- *Substantial completion date: 4/12/2024.*
- *Final Completion date: 10/1/2024.*

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Public Information Officer  
City of Box Elder
  - Derek Wingfield, 605.786.2947  
[derek.wingfield@boxelder.us](mailto:derek.wingfield@boxelder.us)
- Project Manager  
City of Box Elder:
  - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)
- Contractor  
Underground Construction
  - Corey Osborn (Contractor Super Intendent), 605.842.6239