



## Project Update: February 5, 2026

### Prairie View Water Tank (Tank 4)

#### **Progress Update for this Week:**

- Project walkthrough conducted.
  - A punch list was created.

#### **Upcoming Work Schedule:**

- Install perimeter fence
- Hydroseeding

#### **Project Summary:**

- The current 600+ thousand-gallon steel water tank is being replaced by a concrete, 1.5-million-gallon tank to provide potable water to the city system for many years to come.

#### **Completion Dates:**

- *Final Completion date:* December 31, 2025.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Engineer  
SEH Inc.  
Chad Katzenberger (Senior Engineer)
  - [ckatzenberger@sehinc.com](mailto:ckatzenberger@sehinc.com)
  - 218.855.1720
- Primary Contractor  
Quinn Construction  
Derek Suhr
  - [derek@quinnconstruction.org](mailto:derek@quinnconstruction.org)
  - 605.381.1646



## **West Sunnydale Rd / Northern Lights Blvd East Improvement Project**

### **Progress Update for this Week:**

- Streetlight installation yet to be completed.

### **Upcoming Work Schedule:**

- Finish streetlights install.
- Turn lane work begins in 3 to 4 weeks, weather permitting.

### **Project Summary:**

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

### **Completion Dates:**

- *Final Completion date:* June 12, 2026.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
City Engineering:
  - Justin Davis (Assistant City Engineer)  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)  
605.923.1408
- Primary Contractor  
RCS Construction:
  - Brock DeBaere  
[brock@rcsconst.com](mailto:brock@rcsconst.com)  
605.342.3787



## **1416 Sewer - Phase 1**

### **Progress Update for this Week:**

- Jetting and camera inspecting the sewer main.

### **Upcoming Work:**

- Testing, jetting and camera inspecting the remaining sewer main.
- Tie-in's early in the week.
- Install manhole 20 and 20A
- Box Elder Road closure **Feb 10<sup>th</sup> to Feb 24<sup>th</sup>**
  - East of Harvest Time Baptist Church
  - West of Vermeer.
  - Vermeer and Harvest Time Baptist Church will have access to their lots.

### **Project Summary:**

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

### **Completion Dates:**

- *Final Completion date:* November 21, 2025.
  - **This project is likely to be completed mid-2026.**
  - **A time extension is under review.**

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
KLJ Engineering:
  - Tim Hartmann  
[kljeng.com](http://kljeng.com)
  - Kaci Wheeler-Pitts  
[kaci.wheeler-pitts@kljeng.com](mailto:kaci.wheeler-pitts@kljeng.com)  
605.800.3846
- Primary Contractor  
H&W Contracting
  - John Rennich  
[john@h-wcontracting.com](mailto:john@h-wcontracting.com)



## **Bennett Road Bridge**

### **Progress Update for this Week:**

- Tying steel for bridge columns.
- Placing shot rock and geo grid for road section.

### **Upcoming Work Schedule:**

- Stripping and grading for road.
- Placing road gravel.
- Tying steel for bridge columns

### **Project Summary:**

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

### **Completion Dates:**

- *Substantial Completion date:* November 25, 2026.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Engineer  
Brosz Engineering  
Daniel Cichosz  
- [danielc@broszengineering.com](mailto:danielc@broszengineering.com)  
- 605-347-2722
- Primary Contractor  
Corr Construction  
Melissa Corr  
- [melissa@corrconstructionservices.com](mailto:melissa@corrconstructionservices.com)  
- 605.225.5456 (office)  
  
Jesse Ludens  
- 605.209.3208



City Construction Project Update  
City of Box Elder

## **Cheyenne / West Gate Sewer Project**

### **Progress Update for this Week:**

- Sewer installation continues in segment 6 on the south end of the project.
- Boring for water main complete.
- Mainline is preparing the next bore pit to the south of the railroad for the sewer main installation.

### **Schedule for Next Week:**

- Mainline will continue boring south of the railroad.
- Mainline will continue work in segment 6 at the south end of the project.

### **Project Summary:**

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

### **Completion Dates:**

- *Final Completion date:* Fall 2026

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Engineering Consultant  
*Towey Design Group*
  - Brandon Kruse  
605.600.1759  
[brandon@toweydesigngroup.com](mailto:brandon@toweydesigngroup.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)



City Construction Project Update  
City of Box Elder

## **Ellsworth Clean Water Project**

### **Progress Update for this Week:**

- No updates this week.

### **Upcoming Work:**

- Water service connections.

### **Project Summary:**

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

### **Completion Dates:**

- *Final Completion date:* Spring 2026

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Construction Administrator  
*Dream Construction*
  - Shane Bradford (Construction Admin), 605.791.5866  
[shane@adesinc.com](mailto:shane@adesinc.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)