



## Project Update: March 5, 2026

### Prairie View Water Tank (Tank 4)

#### **Progress Update for this Week:**

- Fencing work complete.

#### **Upcoming Work Schedule:**

- Hydroseeding

#### **Project Summary:**

- The current 600+ thousand-gallon steel water tank is being replaced by a concrete, 1.5-million-gallon tank to provide potable water to the city system for many years to come.

#### **Completion Dates:**

- *Final Completion date:* December 31, 2025.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Engineer  
SEH Inc.  
Chad Katzenberger (Senior Engineer)
  - [ckatzenberger@sehinc.com](mailto:ckatzenberger@sehinc.com)
  - 218.855.1720
- Primary Contractor  
Quinn Construction  
Derek Suhr
  - [derek@quinnconstruction.org](mailto:derek@quinnconstruction.org)
  - 605.381.1646



## **West Sunnydale Rd / Northern Lights Blvd East Improvement Project**

### **Progress Update for this Week:**

- No updates this week.

### **Upcoming Work Schedule:**

- Turn lane work begins in the mid to late March.
  - **Lane Closure (Radar Hill Rd South bound lane)**
  - Expect to see temporary traffic signals directing traffic on Radar Hill Road and Northern Lights Blvd E intersection.
  - The south bound lane of Radar Hill Rd will be temporarily closed during construction of the turn lane.
    - The lane closure will only consist of the work area around the intersection with Northern Lights Blvd East.

### **Project Summary:**

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

### **Completion Dates:**

- *Final Completion date:* June 12, 2026.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
City Engineering:
  - Justin Davis (Assistant City Engineer)  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)  
605.923.1408
- Primary Contractor  
RCS Construction:
  - Brock DeBaere  
[brock@rcsconst.com](mailto:brock@rcsconst.com)  
605.342.3787



## **1416 Sewer - Phase 1**

### **Progress Update for this Week:**

- Mainline Contracting has completed the bore just east of Gumbo Drive intersection.
- Mainline will have casing and chucks installed by the end of the week.
- Mainline will move to the next location for boring by the end of the week.
  - East of South Gate Rd crossing Hwy 14/16. Intersection of Morningside Drive.

### **Upcoming Work:**

- H&W will complete the sewer tie in at the Gumbo Drive intersection next to Box Elder Rd.
  - The portion of Box Elder Rd east of the Gumbo Drive intersection will be closed during this tie in. **March 9<sup>th</sup>**.
- Tie into sewer main along Box Elder Rd near Morningside Drive.
  - Road Closure begins **March 23<sup>rd</sup>**.

### **Project Summary:**

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

### **Completion Dates:**

- *Final Completion date:* June 2026.
  - **A time extension has been approved.**

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
KLJ Engineering:
  - Tim Hartmann  
[kljeng.com](http://kljeng.com)
  - Kaci Wheeler-Pitts  
[kaci.wheeler-pitts@kljeng.com](mailto:kaci.wheeler-pitts@kljeng.com)  
605.800.3846
- Primary Contractor  
H&W Contracting
  - John Rennich  
[john@h-wcontracting.com](mailto:john@h-wcontracting.com)



City Construction Project Update  
City of Box Elder

## **Bennett Road Bridge**

### **Progress Update for this Week:**

- Drilling and placing concrete piers.

### **Upcoming Work Schedule:**

- Working on pier sections.
- Storm sewer connection at end of East Mall Drive.

### **Project Summary:**

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

### **Completion Dates:**

- *Substantial Completion date:* November 25, 2026.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Engineer  
Brosz Engineering  
Daniel Cichosz  
- [danielc@broszengineering.com](mailto:danielc@broszengineering.com)  
- 605-347-2722
- Primary Contractor  
Corr Construction  
Melissa Corr  
- [melissa@corrconstructionservices.com](mailto:melissa@corrconstructionservices.com)  
- 605.225.5456 (office)
- Jesse Ludens  
- 605.209.3208



City Construction Project Update  
City of Box Elder

## **Cheyenne / West Gate Sewer Project**

### **Progress Update for this Week:**

- Installing sewer pipe in segment 1 south of the railroad tracks.
- Storm sewer culverts in segment 2.

### **Schedule for Next Week:**

- Grading in segment 6.
- Finish up pipe installation in segment 1 early in the week.

### **Project Summary:**

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

### **Completion Dates:**

- *Final Completion date:* Fall 2026

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Engineering Consultant  
*Towey Design Group*
  - Brandon Kruse  
605.600.1759  
[brandon@toweydesigngroup.com](mailto:brandon@toweydesigngroup.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)