



Project Update: March 19, 2026

West Sunnydale Rd / Northern Lights Blvd East Improvement Project

Progress Update for this Week:

- No updates this week.

Upcoming Work Schedule:

- Turn lane work begins late APRIL.
 - **Lane Closure (Radar Hill Rd South bound lane)**
 - Expect to see temporary traffic signals directing traffic on Radar Hill Road and Northern Lights Blvd E intersection.
 - The south bound lane of Radar Hill Rd will be temporarily closed during construction of the turn lane.
 - The lane closure will only consist of the work area around the intersection with Northern Lights Blvd East.

Project Summary:

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

Completion Dates:

- *Final Completion date:* June 12, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408
- Primary Contractor
RCS Construction:
 - Brock DeBaere
brock@rcsconst.com
605.342.3787



1416 Sewer - Phase 1

Progress Update for this Week:

- Gumbo Drive and Box Elder Road Intersection sewer tie in.
 - Sewer pipe installed in casing.
 - Manhole being set in Box Elder Road.
- Morningside Drive Intersection with Box Elder Road.
 - Mainline Contracting is currently boring under 14/16 and part of Box Elder Rd.

Upcoming Work:

- Gumbo Drive and Box Elder Road Intersection sewer tie in.
 - This portion of Box Elder Rd to be open by end of day Monday, 3/23.
- Morningside Drive Intersection with Box Elder Road.
 - Install casing and sewer pipe.
- **UPCOMING ROAD CLOSURE**
 - Morningside Drive and Box Elder Rd Intersection
 - **Closed Monday, 3/23.**
 - Ellsworth Road & Box Elder Road Intersection Closure
 - **1st week of April**
 - Intersection of Ellsworth Road and Box Elder Rd will be closed.
 - East/North bound traffic is encouraged to use Liberty Blvd
 - South/West bound traffic may use Melody Lane and Drew Drive detour.
 - This closure is expected to last until mid-April when asphalt is available for patching.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* June 2026.
 - **A time extension has been approved.**

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846



City Construction Project Update

City of Box Elder

- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



Bennett Road Bridge

Progress Update for this Week:

- Most of the steel rebar is tied for the concrete cap over the bridge bent's to be constructed.

Upcoming Work Schedule:

- Continue installing rebar for bridge bents and caps.

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@broszengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)
- Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Placing sewer pipe between last set of manholes in segment 1.
- Area clean up in segment 1.
- Grading in segment 6.

Schedule for Next Week:

- Continuing grading and storm sewer installation (culverts) in segment 6.
- Installing sewer stubs on south end of project.

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com