



## Project Update: April 16, 2026

### West Sunnydale Rd / Northern Lights Blvd East Improvement Project

#### **Progress Update for this Week:**

- RCS Construction has completed the raising of the existing manhole.
- RCS has extended the storm sewer pipe at the intersection.
- Topsoil is removed to prepare for grading and fill.

#### **Upcoming Work Schedule:**

- Site grading.
- Traffic signals have been placed on flashing yellow.
  - The lane closure will not be needed until later in the week.

#### **Project Summary:**

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

#### **Completion Dates:**

- *Final Completion date:* June 12, 2026.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Manager  
City Engineering:
  - Justin Davis (Assistant City Engineer)  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)  
605.923.1408
- Primary Contractor  
RCS Construction:
  - Brock DeBaere  
[brock@rcsconst.com](mailto:brock@rcsconst.com)  
605.342.3787



## **1416 Sewer - Phase 1**

### **Progress Update for this Week:**

- Ellsworth Rd Intersection with Box Elder Road.
  - Pipe work will be completed and backfilled by the end of the week.

### **Upcoming Work:**

- Ellsworth Rd Intersection with Box Elder Road.
  - Final gravel prep and paving on Monday, April 20.
  - This intersection will be **opened** in the **morning on Tuesday, April 21.**
- Project walkthrough to create final punch list repairs on Thursday, April 23.

### **Project Summary:**

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

### **Completion Dates:**

- *Final Completion date:* June 2026.
  - **A time extension has been approved.**

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
KLJ Engineering:
  - Tim Hartmann  
[kljeng.com](http://kljeng.com)
  - Kaci Wheeler-Pitts  
[kaci.wheeler-pitts@kljeng.com](mailto:kaci.wheeler-pitts@kljeng.com)  
605.800.3846
- Primary Contractor  
H&W Contracting
  - John Rennich  
[john@h-wcontracting.com](mailto:john@h-wcontracting.com)



## **Bennett Road Bridge**

### **Progress Update for this Week:**

- South bridge bent cap will be completed by end of this week.
- South bridge bend columns are completed.
- Power poles along Bennett Road have been moved.
- Grading for south bridge abutment.

### **Upcoming Work Schedule:**

- Continue work on bridge abutments.
- Grading the north end of the project.

### **Project Summary:**

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

### **Completion Dates:**

- *Substantial Completion date:* November 25, 2026.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Engineer  
Brosz Engineering  
Daniel Cichosz  
- [danielc@broszengineering.com](mailto:danielc@broszengineering.com)  
- 605-347-2722
- Primary Contractor  
Corr Construction  
Melissa Corr  
- [melissa@corrconstructionservices.com](mailto:melissa@corrconstructionservices.com)  
- 605.225.5456 (office)  
  
Jesse Ludens  
- 605.209.3208



City Construction Project Update  
City of Box Elder

## **Cheyenne / West Gate Sewer Project**

### **Progress Update for this Week:**

- Segment 1
  - Manhole testing.
  - Grading road and preparing for gravel layer to be placed.
- Segment 2
  - Grading road and preparing for gravel layer to be placed.
- Segment 3
  - Pipe installation.

### **Schedule for Next Week:**

- Segment 4
  - Completing remaining sewer stubs.
- Segment 6
  - Completing remaining sewer stubs.
- Continue road work in segments 1 and 2.

### **Project Summary:**

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

### **Completion Dates:**

- *Final Completion date:* Fall 2026

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Engineering Consultant  
*Towey Design Group*
  - Brandon Kruse  
605.600.1759  
[brandon@toweydesigngroup.com](mailto:brandon@toweydesigngroup.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)