



## Project Update: April 30, 2026

### West Sunnydale Rd / Northern Lights Blvd East Improvement Project

#### **Progress Update for this Week:**

- RCS has completed work necessary to begin paving.
- Awaiting paving crew.

#### **Upcoming Work Schedule:**

- Asphalt paving begins the week of May 4<sup>th</sup>.

#### **Project Summary:**

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

#### **Completion Dates:**

- *Final Completion date:* June 12, 2026.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Manager  
City Engineering:
  - Justin Davis (Assistant City Engineer)  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)  
605.923.1408
- Primary Contractor  
RCS Construction:
  - Brock DeBaere  
[brock@rcsconst.com](mailto:brock@rcsconst.com)  
605.342.3787



## **1416 Sewer - Phase 1**

### **Progress Update for this Week:**

- H&W is working on corrections following the project walkthrough last week.
  - The sewer manholes needing minor corrections will be completed by the end of this week.
  - Televising/video inspections of tie in locations with Box Elder Road.

### **Upcoming Work:**

- Punchlist repairs/corrections.
  - Final abandoning of old manholes will be completed at the time of patching along Box Elder Road.
- Patching Box Elder Rd.
  - Specific dates yet to be determined.

### **Project Summary:**

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

### **Completion Dates:**

- *Final Completion date:* June 2026.
  - **A time extension has been approved.**

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
KLJ Engineering:
  - Tim Hartmann  
[kljeng.com](http://kljeng.com)
  - Kaci Wheeler-Pitts  
[kaci.wheeler-pitts@kljeng.com](mailto:kaci.wheeler-pitts@kljeng.com)  
605.800.3846
- Primary Contractor  
H&W Contracting
  - John Rennich  
[john@h-wcontracting.com](mailto:john@h-wcontracting.com)



City Construction Project Update  
City of Box Elder

## **Bennett Road Bridge**

### **Progress Update for this Week:**

- Removing abutment forms and setting up abutment pads. Complete by end of the week.

### **Upcoming Work Schedule:**

- Continue work on bridge abutments.
- Placing bridge beams

### **Project Summary:**

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

### **Completion Dates:**

- *Substantial Completion date:* November 25, 2026.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Engineer  
Brosz Engineering  
Daniel Cichosz  
- [danielc@broszengineering.com](mailto:danielc@broszengineering.com)  
- 605-347-2722
- Primary Contractor  
Corr Construction  
Melissa Corr  
- [melissa@corrconstructionservices.com](mailto:melissa@corrconstructionservices.com)  
- 605.225.5456 (office)  
  
Jesse Ludens  
- 605.209.3208



## **Cheyenne / West Gate Sewer Project**

### **Progress Update for this Week:**

- Segment 2
  - Placing bluetops for gravel placement and grading.
- Segment 3
  - Grading
  - Placing topsoil
  - Raising section of watermain.

### **Schedule for Next Week:**

- Segment 2
  - Placing gravel
  - Placing topsoil
  - Seeding
- Segment 3
  - Grading continues
  - Seeding
  - Placing gravel
  - Storm sewer
  - Raising watermain sections.

### **Project Summary:**

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

### **Completion Dates:**

- *Final Completion date:* Fall 2026

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Engineering Consultant  
*Towey Design Group*
  - Brandon Kruse  
605.600.1759  
[brandon@toweydesigngroup.com](mailto:brandon@toweydesigngroup.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)