



City Construction Project Update
City of Box Elder

Project Update: May 14, 2026

West Sunnydale Rd / Northern Lights Blvd East Improvement Project

Progress Update for this Week:

- No construction this week.

Upcoming Work Schedule:

- Asphalt paving begins **May 18th**.
 - Due to weather forecast, this may be moved to May 19th.
- During paving traffic will be narrowed to a single lane with temporary traffic signals in use.
- Paving is expected to take a single work day.

Project Summary:

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

Completion Dates:

- *Final Completion date:* June 12, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408
- Primary Contractor
RCS Construction:
 - Brock DeBaere
brock@rcsconst.com
605.342.3787



City Construction Project Update
City of Box Elder

1416 Sewer - Phase 1

Progress Update for this Week:

- No work on site due to weather.
 - Seeding was supposed to be completed but the higher winds would blow the mulch around.

Upcoming Work:

- Punchlist repairs/corrections.
 - Seeding and removal of erosion control to begin next week.
 - Touching up coatings of manhole barrel sections.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* June 2026.
 - **A time extension has been approved.**

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



City Construction Project Update
City of Box Elder

Bennett Road Bridge

Progress Update for this Week:

- Placing bridge abutment bridge bent diaphragms.
- Tying steel on bridge bent diaphragms.

Upcoming Work Schedule:

- Concrete and steel work continues for the bridge over the next couple of weeks.

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@brozengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Segment 2
 - Grading
 - Placing gravel and grading maintenance road.
- Segment 6
 - Lowering fire hydrants to new finished grade.

Schedule for Next Week:

- Segment 3
 - Grading
 - Placing gravel
 - Seeding

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Community Park – Parking Lot Paving

Progress Update for this Week:

- Staking project boundaries.

Upcoming Work Schedule:

- Grading to start middle of next week.

Project Summary:

- This project will improve the existing gravel parking lot to an asphalt surface with painted parking spots.

Completion Dates:

- *Substantial Completion date:* September 30, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
 - justin.davis@boxeldersd.gov
 - 605.923.1404
- Primary Contractor
J&J Asphalt
Melissa Austin
 - melissa@jjasphaltcompany.com
 - 605.341.6262



City Construction Project Update
City of Box Elder

Douglas Middle School Improvements

Progress Update for this Week:

- City working on adjusting watermain on west side of Foxborough Park.

Upcoming Work Schedule:

- Building improvements won't start until May 25th.
- Majority of the work will occur during school summer break.

Project Summary:

- This project will be improving the Douglas Middle School building, adding parking lots, and adding a bus loop. This is largely a school project with very limited changes to City infrastructure. These updates will focus on the city infrastructure changes.

Completion Dates:

- *Completion date:* August 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Gustafson Builders/Heavy Constructors
Jack Rathert
- 605.390.4178