



Project Update: June 4, 2026

1416 Sewer - Phase 1

Progress Update for this Week:

- No progress this week

Upcoming Work:

- Punchlist repairs/corrections.
 - Most of the repair items should be addressed next week.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* June 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



City Construction Project Update
City of Box Elder

Bennett Road Bridge

Progress Update for this Week:

- Bridge deck span installation.
- Decking for Span 1

Upcoming Work Schedule:

- Continue installation of spans and decking.

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@brozengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Gravel placement on the Westgate portion of the project is complete.
- Gravel placement on west end of Cheyenne Blvd section.

Upcoming Work:

- Placing topsoil
- Placing gravel
- Seeding

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Community Park – Parking Lot Paving

Progress Update for this Week:

- Fine tuning gravel after recent rain

Upcoming Work:

- Asphalt paving to begin Monday, June 8th.

Project Summary:

- This project will improve the existing gravel parking lot to an asphalt surface with painted parking spots.

Completion Dates:

- *Substantial Completion date:* September 30, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
justin.davis@boxeldersd.gov
605.923.1404
- Primary Contractor
J&J Asphalt
Melissa Austin
melissa@jjasphaltcompany.com
605.341.6262



City Construction Project Update
City of Box Elder

Coyote Trail – Storm Water Drainage Improvement

Progress Update for this Week:

- Pipe installation is about 50% complete.
- Concrete work will be completed by the end of the week.
 - The road will be reopened once the concrete has cured sufficiently.

Upcoming Work Schedule:

- Finishing pipe installation.
- Finish grading.

Project Summary:

- This project will improve the storm water drainage from Coyote Trail and will reduce the amount of storm water flow in the street to the north end of Coyote Trail.

Completion Dates:

- *Substantial Completion date:* June 26, 2026.
- *Final Completion Date:* July 10, 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
 - justin.davis@boxeldersd.gov
 - 605.923.1404
- Primary Contractor
Quality Driven Service
Chris Vaughn
 - chris@qualitydrivenservicesd.com
 - 605.415.2939