

Project Update: August 6, 2026

Bennett Road Bridge

Progress Update for this Week:

- Building west "sleeper" slab.
- Building east "sleeper" slab.
- Excavating southwest ditch.
- Placing riprap in southwest ditch.

Upcoming Work Schedule:

- Barrier curbing
- Site grading
- Placing gravel and geo fabric.
- Placing riprap

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@broszengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Installing sewer main.
- Manhole 2 and 3 installations.
- Grading

Upcoming Work:

- Remaining sewer installations should be completed in the middle of next week.
- Watermain relocation work starts later next week.
- Grading

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Parking Lot Paving – Community Park and Phelps Pond

Progress Update for this Week:

- Phelps Pond Parking lot has been graded and paved.

Upcoming Work:

- Paint striping Phelps Pond parking lot

Project Summary:

- This project will improve the existing gravel parking lot to an asphalt surface with painted parking spots.

Completion Dates:

- *Substantial Completion date:* September 30, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
justin.davis@boxeldersd.gov
605.923.1404
- Primary Contractor
J&J Asphalt
Melissa Austin
melissa@jjasphaltcompany.com
605.341.6262



City Construction Project Update
City of Box Elder

2026 Pavement Maintenance

Progress Update for this Week:

- Chip Sealing to be completed by the end of this week.

Upcoming Work Schedule:

- Finish crack filling.

Project Summary:

- This project is an annually contracted road maintenance project. Various streets throughout the city will receive crack sealing, chip sealing, and other minor repairs.

Completion Dates:

- *Final Completion Date:* September 15, 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder
Justin Davis
 - justin.davis@boxeldersd.gov
 - 605.923.1404
- Primary Contractor
Simon
Jon Edwards
 - jedwards1@simonteam.com
 - 605.639.5769



City Construction Project Update
City of Box Elder

Private Projects

These are privately funded and constructed projects with infrastructure intended for the City of Box Elder to accept and maintain.

Liberty Plaza Subdivision:

- Common utility trench and utilities installation along newly paved sections on east end of the subdivision.
 - o Utilities such as communications and electrical.

“The View” at Northern Lights Subdivision:

- Utility installation continues.
 - o Water and sewer main installation and testing.

Alpha Omega Subdivision:

- Curbing installation on southernmost segment of road construction.