

Project Update: August 27, 2026

225th and Tower Road Sidewalk Project

Progress Update for this Week:

- Staking and surveying
- Traffic signs
- Equipment staging

Upcoming Work Schedule:

- Grading

Project Summary:

- This project will add new sections of sidewalk to connect existing portions of sidewalk along 225th Street and Tower Road. This project will be managed by the Department of Transportation (DOT).

Completion Dates:

- *Substantial Completion date:* November 20, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
SDDOT
Steve Palmer
- steve.palmer@state.sd.us
- 605.394.1636
- Project Engineer
KLJ Engineering
Peter Adair
- peter.adair@kljeng.com
- 605.872.5012
- Primary Contractor
Tru-Form Construction
Chris Garrigan
- chris.garrigan@truformconstruction.com
- 605.787.5187



City Construction Project Update
City of Box Elder

Bennett Road Bridge

Progress Update for this Week:

- Site grading. North side.
- Finish work on bridge column and caps.
- Painting handrails along the pedestrian walkway.

Upcoming Work Schedule:

- Site grading
- Removal of old Bennet Road Bridge and nearby asphalt.
- Placing milled asphalt as part of new East Mall Drive, road section.
- *Bennet Road will be **closed** to through traffic from East Mall Drive to Country Road.*
 - *Week of August 31st.*

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@broszengineering.com
- 605-347-2722
- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- All sewer manholes and pipe are placed.
- Finishing up culvert/storm sewer installation.
- Grading

Upcoming Work:

- Continue testing and inspections.
- Grading.
- Seeding.

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Private Projects

These are privately funded and constructed projects with infrastructure intended for the City of Box Elder to accept and maintain.

Liberty Plaza Subdivision:

- Common utility trench and utilities installation along newly paved sections on east end of the subdivision.
 - o Utilities such as communications and electrical.

“The View” at Northern Lights Subdivision:

- Utility installation continues.

Alpha Omega Subdivision:

- Asphalt paving southernmost section of Alpha Ave.