



Project Update: April 2, 2026

West Sunnydale Rd / Northern Lights Blvd East Improvement Project

Progress Update for this Week:

- No updates this week.

Upcoming Work Schedule:

- Turn lane work begins **April 13th**.
 - Lane Closure (Radar Hill Rd South bound lane)
 - Expect to see temporary traffic signals directing traffic on Radar Hill Road and Northern Lights Blvd E intersection.
 - The south bound lane of Radar Hill Rd will be temporarily closed during construction of the turn lane.
 - The lane closure will only consist of the work area around the intersection with Northern Lights Blvd East.
 - For most of the duration of the project, this lane will be closed during working hours only.
 - The traffic signals will have flashing yellow lights when the work is not in progress.

Project Summary:

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

Completion Dates:

- *Final Completion date:* June 12, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408
- Primary Contractor
RCS Construction:
 - Brock DeBaere
brock@rcsconst.com
605.342.3787



1416 Sewer - Phase 1

Progress Update for this Week:

- Morningside Drive and Box Elder Road Intersection
 - Manholes and sewer pipe are installed.
 - Backfilling and compacting to reopen road.
- Ellsworth Rd Intersection with Box Elder Road.
 - Mainline has completed the bore.

Upcoming Work:

- Morningside Drive Intersection with Box Elder Road.
 - Open Morningside intersection by **Tuesday 4/7**.
- Ellsworth Rd Intersection with Box Elder Road.
 - Install carrier pipe starting Wednesday 4/8.
- Seeding
- **UPCOMING ROAD CLOSURES**
 - Morningside Drive and Box Elder Rd Intersection
 - **Open by April 7th.**
 - Ellsworth Road & Box Elder Road Intersection Closure
 - **Closed beginning April 13th.**
 - Intersection of Ellsworth Road and Box Elder Rd will be closed.
 - East/North bound traffic is encouraged to use Liberty Blvd
 - South/West bound traffic may use Melody Lane and Drew Drive detour.
 - This closure is expected to last until mid-April when asphalt is available for patching.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* June 2026.
 - **A time extension has been approved.**

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846



City Construction Project Update

City of Box Elder

- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



Bennett Road Bridge

Progress Update for this Week:

- Bridge Bent 2
 - Tying steel.
- Grading
 - Topping off approach
 - Small adjustments to grade.
 - Temporary construction approach installed.
 - Prepared site and surface for upcoming weather.

Upcoming Work Schedule:

- Continue work on bridge bents.
- Grading

Project Summary:

- This project will add a new bridge to replace the existing bridge on Bennett Road. The new bridge will be aligned with an extension of East Mall Drive and connect to Bennett Road. The road portion of the project will not be paved in this phase of the project.

Completion Dates:

- *Substantial Completion date:* November 25, 2026.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
Brosz Engineering
Daniel Cichosz
- danielc@brozengineering.com
- 605-347-2722

- Primary Contractor
Corr Construction
Melissa Corr
- melissa@corrconstructionservices.com
- 605.225.5456 (office)

- Jesse Ludens
- 605.209.3208



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Potholing to confirm existing water main elevations in relation to future grading.
- Segment 6
 - Grading
 - Culvert/storm sewer installation.
- Segment 3
 - Grading
 - Culvert/storm sewer installation.

Schedule for Next Week:

- Continuing grading and storm sewer installation (culverts) in segment 3 and 6.

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com